

**The theater construction is moving along at a steady pace. The "dig down" is completed as well as the stage and side house concrete walls. The ground plumbing, under slab conduits, and the drainage system are complete and the stage/rear area slabs are to be placed by the end of the week. Our framer is scheduled to start mid April as well as preliminary work on the fire sprinkler system. We will try to schedule a volunteer painting day soon in order to paint the inside of the block exterior walls.**